

## **DOCUMENTATION FOR K50% INSPECTIONS**

The following is (but not limited to) what will be observed during a K50% Inspection:

1. Above ceiling inspection (ceilings should be open/unfinished BUT all vertical penetration caulking finished)
2. Fire Sprinkler roughed in
3. Above ceiling duct work, plumbing, ect. roughed in
4. Rated Assemblies (drywall at least began)
5. Verify Temporary Egress (if applicable)
6. Verify Construction Separation (if applicable)
7. RFIs (if applicable)
8. Deviations from the original plans (if applicable)